Lorain OPWC35B

Terminal Ready-Mix, Inc.

Schedule updated: 5/12/2022

Contract completion date: 9/1/2022

Project Start: Mon, 5/16/2022

Display Week: 1

TASK	ASSIGNED TO	PROGRESS	START	WEEKDAYS	END
Concrete Pavement - Lakeview Dr and Missouri Ave					
Letters to residents, OUPS, IP, MOT, MOB, Saw cutting			5/16/22	5	5/20/22
Replacement of first lane, underdrain, aprons, ramps, curing			5/23/22	35	7/8/22
Replacement of second lane, underdrain, aprons, ramps, curing			7/8/22	35	8/25/22
Signs and pavement markings			8/25/22	5	8/31/22
Asphalt Pavement - Lakeview Dr and Elyria Ave					
Milling			7/5/22	2	7/6/22
Base repairs and curing			7/7/22	10	7/20/22
Intermediate asphalt			7/21/22	2	7/22/22
Temp double yellow centerline on Elyria Ave			7/23/22	1	7/23/22
Curb repairs, casting adjustments, curing			7/23/22	10	8/4/22
Surface asphalt			8/5/22	2	8/8/22
Signs and pavement markings			8/9/22	2	8/10/22
Restoration					
Topsoil and hydroseed		During course of the project			